NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

NO.NC/QC/YD/2020-21/P7-1 Date: 18-08-2020

To,
The Executive Engineer,
Yelahanka Division
Bangalore.

"FREQUENCY AND QUALITY REPORT"

Dear Sir,

Subject: Regarding Quality Report for the below mentioned work.

Name of Work: Improvements to roads, drains and other developmental works in Ward No- 01 &02. Under SWM head in Chief Minister Nava Nagarothana grants of Yelahanka division.(Package -07)

Item No	Description of work	Unit	Qty	No of Samples Tested	Standards
1	KSRB 4-1.7 : Providing and laying in position plain cement concrete of Mix 1:3:6 with OPC @ 220kgs, with 20mm and down size	Cum	796.82	8	Per 100 cum
2	Providing and laying plain/reinforced cement concrete for side drains using M20 nominal mix concrete with OPC at 300 kgs.	Cum	1685.96	34	Per 50 cum
3	KSRRB M 2200-6 Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking,	Ton	105.52	3	Per each dia
4	Providing and fixing pre cast solid cement concrete kerb stones made out of C.C. 1:2:4 with top and bottom width 114 and 165	Nos	8375.00	17	Per 500 Nos
5	KSRRB M600-1. Construction of dry lean cement concrete mix CC 1:5:10 with OPC cement @160Kgs, with 25mm and down	Cum	267.13	3	Per 100 cum
6	Constructing un-reinforced, plain cement concrete for pavements using Grade concrete M30 over a prepared base with	Cum	261.13	6	Per 50 cum
7	Construction of granular sub-base Grading-V as Sub-base and drainage layer by providing coarse graded crushed stone	Cum	1631.54	4	Per 400 cum
8	KSRRB M400-17. Providing, laying, spreading and compacting crushed stone aggregates of granite / trap / basalt to wet	Cum	1665.20	9	Per 200 cum

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA, JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

9	KSRRB M500-17. Providing and laying Dense Graded Bituminous Macadam using crushed aggregates of specified grading, premixed	Cum	727.48	15	Per 50 cum
10	Providing and laying bituminous concrete 40mm thick with hot mix plant, using crushed aggregates of specified grading,	Cum	670.34	14	Per 50 cum

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Part bill

Thanking you,

AE

With Regards,

For Newzen Consultants Bangalore